BRUHATH BANGALORE MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Asphalting to roads at Munikondappa layout and surrounding area in ward no 14 Bagalagunte
2	Estimate Cost in Lakhs	250.00
3	Amount of Contract	22966761.00
4	Name of Contractor	MSV Construction Company
5	Agreement No & Date under which work order has been issued	EE/DD/AGR/568/19-20, Dt.12.03.2020
6	Time limit originally fixed for complete of work	12.03.2020 to 08.09.2020 Total 180 Days
7	Time now applied for	08.09.2020 to 22.04.2022 Total 591 Days
8	Date of recommending time limit applied for	08.09.2020 to 22.04.2022 Total 591 Days
9	Balance work remaining to be done	–
10	Probable time required for completion of time remaining work	–
11	Cost of work chargedestablishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reason for extension of time	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಆರೋಗ್ಯ ಸರಿ ಇಲ್ಲದ ಕಾರಣ ನಿಗಧಿತ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.
14	Remarks by the Executive Engineer	
15	Daily fine Proposed	penalty @ 1% per day to be collected for delayed work

Assistant Engineer
Ward No.14

Assistant Executive Engineer
T.Dasarahalli Sub Division

Executive Engineer
Dasarahalli Division, Bangalore

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

Completion Report

1	Name of Wok	Asphalting to roads at Munikondappa layout and surrounding area in ward no 14 Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DZ/TS/ 568 /19-20, Dt.12.03.2020
3	Head of Acount which is Chargeable	P-2415
4	Enstrument Order No. & Date	EE/DD/WO/568/19-20, Dt.12.03.2020
5	Name of Contractor	MSV Construction & company
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No. 4884 /2019-20
	Page No	488325 – 488329
8	check Measurment of the Asst	22.04.2022
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
250.00 Lakhs	25628771	628771.00	

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದ,

ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಲು ಕೋರಿ.

ಕಾಮಗಾರಿಯ ಹೆಸರು	Asphalting to roads at Munikondappa layout and surrounding area in ward no 14 Bagalagunte
ಅಂದಾಜು ಮೊತ್ತ	ರೂ.250.00 ಲಕ್ಷಗಳು
ಜಾಬ್‌ಕೋಡ್	014-19-000024
ಪಿ-ಕೋಡ್	2415

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ:EE/DD/WO/568/19-20, Dt.12.03.2020 ರಂದು ಗುತ್ತಿಗೆದಾರರಾದ MSV Construction Company ರವರಿಗೆ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ವಹಿಸಿಕೊಡಲಾಗಿರುತ್ತದೆ.

ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿ.12.03.2020 ರಂದು ಪ್ರಾರಂಭಿಸಿ ದಿ.08 09.2020 ರಂದು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿ.22.04.2022 ರಂದು ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ನಿರ್ವಹಣಾ ಅವಧಿಯು ಕರಾರಿನ ಅವಧಿಗಿಂತ ದಿ.08.09.2020 ರಿಂದ ದಿ.22.04.2022 ರವರೆಗೆ ಹೆಚ್ಚುವರಿ 591 ದಿನಗಳಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ 591 ಹೆಚ್ಚುವರಿ ದಿನಗಳಿಗೆ ರಿಯಾಯಿತಿ ದರದಲ್ಲಿ ದಂಡ ವಿಧಿಸಿ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣೆ ಮಾಡಿ ಅನುಮೋದನೆ ನೀಡಬೇಕೆಂದು ಕೋರಲಾಗಿದೆ.

ಅಡಕ: ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ಪ್ರತಿ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ.14

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ದಾ.ವಿ)

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು